


67 Hunt Street, Suite 119
Agawam, MA 01001
www.cplusa.com

MAIN +1 413 592 0030
FAX +1 413 285 8592



July 24, 2020

City of Easthampton
School Building Committee
Tom Brown, Chairman
50 Payson Avenue
Easthampton, MA 01027

Subject: Maple Elementary – Middle School Project
Weekly Field Report for week of: July 20, 2020

Dear Mr. Brown:

Please find attached, the Weekly Field Report for the week of July 20, 2020 for the Maple Elementary / Middle School Project.

If you have any questions, please do not hesitate to contact me.

Regards,

Matt Dunn
Construction Representative

Attachment: Photos
cc: See e mail Distribution List

ACTIVITIES WORKED-ON THIS WEEK

- Concrete block for Building B stairwells and elevator shaft.
- Light Gauge Metal Framing of 2nd floor north & south walls.
- Started to place Dens Deck roof boards on west end of B.
- Spray fireproofing of steel in Building B.
- Roof joists and decking on Building A.
- Erection of Building F structural steel is complete.
- Extended water main down access road approx.. 600 LF.
- Installed drainage manholes and piping in roundabout.
- Excavated for Building F canopy footings & formed them.
- Excavated for Kitchen Grease Trap.
- Finish-grading roundabout for stone next week.
- Installed electrical duct bank down the access road.

ACTIVITIES IN PROCESS	NEXT ACTION	NOTES
Buildings D, E & F – Decking, Welding & Detailing.	On-going	
Concrete block of stairwells and elevator shaft.	On-going	
Spray Fireproofing of Building B	On-going	
Extension of watermain down access road.	On-going	
Extension of electric duct bank down access road.	On-going	
Underground plumbing in Building A.	On-going	