


67 Hunt Street, Suite 119
Agawam, MA 01001
www.cplusa.com

MAIN +1 413 592 0030
FAX +1 413 285 8592

August 15, 2020



City of Easthampton
School Building Committee
Tom Brown, Chairman
50 Payson Avenue
Easthampton, MA 01027

Subject: Maple Elementary – Middle School Project
Weekly Field Report for week of: 8/10/20

Dear Mr. Brown:

Please find attached, the Weekly Field Report for the week of August 10, 2020 for the Maple Elementary / Middle School Project.

If you have any questions, please do not hesitate to contact me.

Regards,

Matt Dunn
Construction Representative

Attachment: Photos
cc: See e mail Distribution List

ACTIVITIES WORKED-ON THIS WEEK

- Connected school water main to existing main in Park St.
- Water main installed at bottom of road.
- Excavated pit and piped Bioretention Basin #1.
- Installed Geo-Grid in section of roundabout.
- Roofing system being installed on Buildings B & C.
- Exterior wall framing in B is on-going on third floor.
- Started working on Gym parapets.
- Concrete block of Stair B2 and Elevator shaft almost done.
- Stair pan system installed in Stair B1.
- Erected steel for both canopies.
- Installed roof deck on Building F.
- Poured second floor deck in Buildings D and E.
- Plumbing piping and Electrical conduit being hung.
- Ductwork being hung on second floor.
- Underground Plumbing and Electrical in Buildings A and C.

ACTIVITIES IN PROCESS	NEXT ACTION	NOTES
Buildings E & F – Detailing & decking	On-going	
Paving roundabout, sidewalk and access road.	On-going	
Underground Plumbing and Electrical in Building C & A.	On-going	
Light Gauge Metal Framing of Building B.	On-going	
Roofing system	On-going	



FRONT ENTRANCE CANOPY STEEL



BIORETENTION BASIN #1



GEO-GRID BEING INSTALLED AT ROUNDABOUT



STABILIZATION FABRIC AT BASE OF ACCESS ROAD