


67 Hunt Street, Suite 119  
Agawam, MA 01001  
www.cplusa.com

MAIN +1 413 592 0030  
FAX +1 413 285 8592



January 08,2021

City of Easthampton  
School Building Committee  
Tom Brown, Chairman  
50 Payson Avenue  
Easthampton, MA 01027

**Subject: Maple Elementary – Middle School Project**  
**Weekly Field Report for week of: 01/08/21**

Dear Mr. Brown:

Please find attached, the Weekly Field Report for the week of 01/08/21 for the Maple Elementary / Middle School Project.

Note; one worker from H Carr tested positive for Covid-19, last on site 12/31/20 and car pooled with three other workers. These workers are quarantined at this time and we will continue to monitor the project for Covid-19.

If you have any questions, please do not hesitate to contact me.

Regards,

David Boucher  
Construction Representative

Attachment: Photos  
cc: See e mail Distribution List

**MAPLE ELEMENTARY – MIDDLE SCHOOL  
REPORT FOR THE WEEK of 01-08-21**

**ACTIVITIES WORKED-ON THIS WEEK**

- RTU'S Delivered on site for B,D,E and F
- Erected RTU'S on B,D,E and F
- Block work at building A.
- Brick work at the North side of building B.
- Working on SF-2 Stair
- Installed exterior sheathing at E building.
- Spayed soundproofing at cafeteria.
- Sealed exterior sheathing building F.
- Low roof at D Complete.
- Start Roofing building F.

ACTIVITIES IN PROCESS	NEXT ACTION	NOTES
Sheetrocking & taping at B Building.	On Going	
Block work at A Building.	On Going	
Working on building F Roof.	On Going	
Plumbing in wall domestic water piping in building B.	On Going	
Mechanical ductwork, VAV and piping.	On Going	
Electrical roughing, fire alarm and tele data Roughing.	On Going	
Placement of roof top units.	Complete	
Face Brick work at building B North side.	On Going	



**RTU's Delivered on site.**



**RTU'S Erected at B building.**



**More RTU's Delivered.**



**Spraying soundproofing in cafeteria.**



**Sealed Exterior Sheathing joints at building F.**



**Brick work at North face of building B.**