


67 Hunt Street, Suite 119
Agawam, MA 01001
www.cplusa.com

MAIN +1 413 592 0030
FAX +1 413 285 8592



July 13, 2020

City of Easthampton
School Building Committee
Tom Brown, Chairman
50 Payson Avenue
Easthampton, MA 01027

Subject: Maple Elementary – Middle School Project
Weekly Field Report for week of: 7/6/20

Dear Mr. Brown:

Please find attached, the Weekly Field Report for the week of July 6, 2020 for the Maple Elementary / Middle School Project.

If you have any questions, please do not hesitate to contact me.

Regards,

Matt Dunn
Construction Representative

Attachment: Photos
cc: See e mail Distribution List

ACTIVITIES WORKED-ON THIS WEEK

- Erected steel framing for Buildings D & E & detailing.
- Framed parapet of Building B.
- Partition layout on second floor Building B.
- Mason continued mobilization.
- Placed STEGO vapor barrier & wire mesh at slab-on-grade Bldg. B.
- Installed Domestic and Fire Protection water mains into Building B.
- Tapped new water main into existing at Park Street.
- Extended new watermain from Park Street into site.
- Removed existing fire hydrant at Park Street and tapped for new one.
- Relocated loam stockpile from SE corner of site to practice field.
- Installed roof drains on Building B roof.
- Ductwork for riser shafts delivered.
- Electrical conduit buried in Building B sub-grade.

ACTIVITIES IN PROCESS	NEXT ACTION	NOTES
Buildings D & E - detailing & decking	On-going	
Continuation of watermain and electrical duct-bank down the road into the site.	On-going	
Drainage utilities in round-about.	On-going	
Framing and sheathing of Buildings B & C parapets.	On-going	
Underground Plumbing and Electrical in Building C	On-going	
Building-up of parking lot	On-going	
Buildings D & E - detailing & decking	On-going	

Continuation of watermain and electrical duct-bank down the road into the site.	On-going	
---------------------------------------------------------------------------------	----------	--